



Post Well Documentation

SHELL BULLMOOSE B-3-G/93-P-3

Daily Operation Reports

Start Date	Rpt No	Ops This Rpt
08/02/2003	43.0	Kill well, pull recorders and 'R' lock
08/03/2003	44.0	Lease watch , wait for Schlumberger to arrive to set bridge plug
08/04/2003	45.0	Kill well w/ 0.50 m3 50/50 meth water & 25 m3 of fresh inhibited water Set BP 4077.9 mkb , dump bail cmt
08/05/2003	46.0	Move in, spot, rig up service rig and related equipment.
08/06/2003	47.0	Rig in service rig and related equipment, NUBOP's.
08/07/2003	48.0	N/D WH , NU BOP'S. P/T BOP'S. R/U working floor & handling equip for 42 mm. POOH & L/D 42 mm HWCS.
08/08/2003	49.0	Come off Baker R-10 on-off connector. Rev circ 21 m3 free inhibited water. R/I pipe handlers. POOH
08/09/2003	50.0	Continue POOH L/D 89mm NSCT tbg.
08/10/2003	51.0	Finish POOH L/D tbg , Guardian inspect tbg , move tbg back to rig racks , R/U W/L
08/11/2003	52.0	Make up & run in with packer seal bore extension BHA and set on wire line at 2917mKB. Start in hole with 89mm NS-CT production string.
08/12/2003	53.0	M/U seal assembly , on/off on 1.76m pup jt , RIH P/U tbg.
08/13/2003	54.0	Ran in hole with 155 jts of 89mm NS-CT
08/14/2003	55.0	Land tubing and pick up and run 42mm IJ HWCS. NDBOP's, NU 69MPa well head.
08/15/2003	56.0	Pressure test tubing to 45MPa and annulus to 35MPa. Rig out rig and equipment. Move off lease.
08/16/2003	57.0	Perforate Baldonnel from: 2961.0-2967.0, 2967.5-2970.5, 2982.0-2985.0, 2985.5-2997.5, 3008.5-3013.5, 3014.0-3020.0, 3040.0-3050.5, 3051.0-3063.0, 3063.5-3066.5mKB
08/17/2003	58.0	Prep to frac Baldonnel
08/18/2003	59.0	Frac Baldonnel as per program. Pumped 98m3 of 28% HCl acid. Maximum pressure 63,000MPa.
08/19/2003	60.0	Flow Baldonnel as per program.
08/20/2003	61.0	Flow Baldonnel as weather permits
08/21/2003	62.0	Run PLT log across Baldonnel perf.
08/22/2003	63.0	Flow Baldonnel for test as per program.
08/23/2003	64.0	Haul fluids, purge equipment, displace annulus and HWCS to fresh water. Freeze protect annulus and HWCS w/ diesel.
08/24/2003	65.0	Well shut in. Rig out test equipment.
08/25/2003	66.0	Move remaining equip
08/26/2003	67.0	
09/03/2003	68.0	Confirm services for Sept. 04.
09/04/2003	69.0	Wireline, pull SSSV, GR, Pull Panther gauges.
09/05/2003	70.0	Wireline-Pull 'R' Lock, Gradient, suspend well as per program.
09/06/2003	71.0	Wireline. Brush nipples, run flapper perf ball bailer.
09/07/2003	72.0	Kill well with fresh inhibited water, RIH w/ Otis 'R' plug and set in on-off connector at 2935mKB. Run check set, run equalizing prong, PT plug to 7MPa., run SSSV. Run BPV, chain and lock well head.
09/08/2003	73.0	Demobilize 63.5 m ³ tanks, berms, septic system, communication system, well site trailers, light towers.

Suspend
Belloy

Re-complete
to
Baldonnel

test
Baldonnel
Suspend
Baldonnel